COMPLETION REPORT

	Name of Work	:	CONSTRUCTION OF RCC DRAINS AT 7TH CROSS IN SANTHOSH NAGARA AND OTHER ROADS IN WARD NO. 13 SHETTYHALLI SUB DIVISION
2.	Sanctioned Estimate No. & Dt	:	EE/DD/TS/374/17-18 dt 25-11-2017
3.	Head of Account which is Chargeable	:	P Code - 1771.
4.	Work Order No. & Dt	:	EE/DD/Co./246/17-18. dt 28-02-2018
5.	Name of Contractor	:	SRI. NISCHAL K LAKSHMAN
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 636/17-18
8.	Check measurement of the Asst.	:	M.B. No. 636/17-18 Page No. 63508 to
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	AEE Shettyhalli sub Page No. 63511
	incharge of the work	:	Division.
10.	a) Asst. Engineer	:	B. P. Paramesh
	b) Asst. Exe. Engineer	:	B. L. Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1500000	1336016	———	163984-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )